

TOWN OF HEBRON  
SELECT BOARD MEETING MINUTES  
MARCH 20, 2019

PRESENT: Patrick Moriarty, John Dunklee, Paul Hazelton, and Alison York, Administrative Assistant

OTHERS PRESENT: Bryant Lehr (Vice-President Conneston Construction, Inc.), Dan Baggaley (Supervisor with Conneston Construction, Inc.), Joe Hogan (Clerk of the Works)

12:00 P.M. **UPDATE ON ACADEMY BUILDING CONSTRUCTION:** Bryant Lehr reviewed with the Board the work to date on the project. Mr. Lehr noted that some of the interior doors that were delivered were not the correct door and had been sent back; replacements will be in around April 18. Mr. Lehr informed the Board that he received one copper roofing quote for \$16,000. The quote from Steven Fifield for the grant application was \$10,000. Mr. Lehr informed the Board that they could amend the original application and apply for the overage. Mr. Lehr noted that they are waiting for the contractor to provide a quote to remove the glue from wood floors on the first level.. Consolidated Communications still needs to connect the phone lines. The height of ADA compliant cabinets is 36". Antique White is available for the Corian counter tops. Mr. Lehr reviewed the key schedule with the group. The LULA is scheduled for delivery in late April. There will be no meeting next week as Mr. Baggaley will be away on vacation.

12:45 P.M. **MEETING ADJOURNED:** Vice-Chair Dunklee moved to adjourn the meeting at 12:45 p.m., seconded by Selectman Hazelton. The vote was unanimous.

Respectfully submitted,

Alison York  
Secretary Pro-tem

AY/kc

NOTE: Any changes to the minutes will be reflected in the next Select Board Meeting minutes.